

Grade 2020-2021 School Year	High School Grade, Building Availability and Construction			
	Freshman	Sophomore	Junior	Senior
12th			Current school operational. Winter 2020 pre-work.	Current school operational. Phase 1: STEAM (Science, Tech, Engineering, Arts, Math) and Performing Arts wings under construction.
11th		Current school operational. Winter 2020 pre-work.	Current school operational. Phase 1: STEAM (Science, Tech, Engineering, Arts, Math) and Performing Arts wings under construction.	Current school operational. Phase 1: STEAM and Performing Arts wings open Feb. 2022. Phase 2: begins Feb. 2022
10th	Current school operational. Winter 2020 pre-work.	Current school operational. Phase 1: STEAM (Science, Tech, Engineering, Arts, Math) and Performing Arts wings under construction.	Current school operational. Phase 1: STEAM and Performing Arts wings open Feb. 2022. Phase 2: begins Feb. 2022	Part of current school operational. New STEAM & Performing Arts Wings open. Phase 2: Spine, Lobby, Humanities wing under construction.
9th	Current school operational. Phase 1: STEAM (Science, Tech, Engineering, Arts, Math) and Performing Arts wings under construction.	Current school operational. Phase 1: STEAM and Performing Arts wings open Feb. 2022. Phase 2: begins Feb. 2022	Part of current school operational. New STEAM & Performing Arts Wings open. Phase 2: Spine, Lobby, Humanities wing under construction.	All but new gym complete and open (Spine, Lobby, STEAM, Performing Arts, Humanities wings). Current gym in use. Phase 3: New Gym under construction.
8th	Current school operational. Phase 1: STEAM and Performing Arts wings open Feb. 2022. Phase 2: begins Feb. 2022	Part of current school operational. New STEAM & Performing Arts Wings open. Phase 2: Spine, Lobby, Humanities wing under construction.	All but new gym complete and open (Spine, Lobby, STEAM, Performing Arts, Humanities wings). Current gym in use. Phase 3: New Gym under construction.	New school completed and open. Phase 4: Site work (roads/ fields) completed April 2025.
7th	Part of current school operational. New STEAM & Performing Arts Wings open. Phase 2: Spine, Lobby, Humanities wing under construction.	All but new gym complete and open (Spine, Lobby, STEAM, Performing Arts, Humanities wings). Current gym in use. Phase 3: New Gym under construction.	New school completed and open. Phase 4: Site work (roads/ fields) completed April 2025.	Project done! New school, site and fields in use.
6th	All but new gym complete and open (Spine, Lobby, STEAM, Performing Arts, Humanities wings). Current gym in use. Phase 3: New Gym under construction.	New school completed and open. Phase 4: Site work (roads/ fields) completed April 2025.	Project done! New school, site and fields in use.	
5th	New school completed and open. Phase 4: Site work (roads/ fields) completed April 2025.	Project done! New school, site and fields in use.		
4th and younger	Project done! New school, site and fields in use.			